

No. BRACU-NCP/2022/050A

Dated: 30 May 2022

Mr. Yuan Liang
Executive Project Manager
BUCG-ABC JV

Subject: Our subcontractors are looking for your cooperation at site


Following 3 sub-contractors are not able to do the progress of their work because of the interfacing problems with your work.

- a. Lightweight concrete Contractor is not able to do their part of the work because of scaffolding materials. Steel props in those areas are not removed. Several times we have talked to you, Liu Yi in this regard to clear some areas for them to work. So far you have not taken any action.
- b. Brickwork contractor is not able to do the brickwork in the shaft because the lintels within the shaft are not cast. No one is working for the shuttering and concreting of these lintels. We have issued our observation through letter no. BRACU-NCP/2022/050A dated 26 May 2022. So far, no action from you.
- c. Fire door contractor is not able to fix the doors in the shaft lobby, because the floor concrete has not yet been done so far in most of the lobby.

Please take necessary action and give the opportunity to other contractors to work as per the master schedule.

We will appreciate that kind of coordination and cooperation from you.

Thanking you,
For BRAC University



Shaikh Ali
Project Manager
BRACU New Campus Project



Copy to:

1. Project Director, BRACU New Campus Project
2. BRACU New Campus Project Team
3. Office Copy

received
2022.05.30

